



Republic of the Philippines  
**Department of Education**  
 REGION VIII - EASTERN VISAYAS

May 08, 2023

**REGIONAL MEMORANDUM**

No. **419** s.2023

**DPWH CLUSTERED WORKSHOPS ON THE RECONCILIATION OF THE  
 REMAINING BEFF CONSTRUCTION PROJECTS FROM 2014-2022**

To: Schools Division Superintendents  
 Division Engineers  
 Division Project Engineers  
 All Others Concerned

- Attached is an Unnumbered Memorandum from the Office of Epimaco V. Densing III, Undersecretary for School Infrastructure and Facilities, DepEd Central Office, dated May 03, 2023, informing the field about the conduct of DPWH Clustered Workshops on the Reconciliation of Remaining BEFF Construction Projects from 2014-2022 on May 10-12, 2023, inclusive of travel time, at the Radisson Blu Hotel, Cebu City.
- The participants in this activity are the Regional Engineer, Division Engineers, and Division Project Engineers which are stipulated in the table below.

REGIONAL OFFICE/ SCHOOL DIVISION OFFICE	REGIONAL ENGINEER/ DIVISION ENGINEER/ DIVISION PROJECT ENGINEER
Regional Office VIII	Engr. Ryan Jay L. Bagon - RE
Baybay City Division	James Edward L. Gonzales-DPE
Biliran Division	Ma. Diana M. Tomenio-DE
Borongan City Division	Mark Gil P. Montallana-DPE
Catbalogan City Division	Marino J. Baldago-DE
Eastern Samar Division	Vincent G. Estrella-DE
Leyte Division	Ramon Clenio B. De Veyra-DE
Northern Samar Division	Zyra D. Ultra-DE
Ormoc City Division	Lady Gellelou M. Otida-DE
Samar Division	Joekim Leguidleguid-DE
Southern Leyte Division	Dec Antony Emmanuel I. Carbonilla-DE John Paul M. Mejica-DPE
<b>TOTAL</b>	<b>12 PAX</b>

- Moreover, this Office highly requires all the identified SDOs with issues and concerns to attend the said workshop.



**Address:** Government Center, Candahug, Palo, Leyte  
**Telephone Nos.:** (053) 832-5738  
**Email Address:** region8@deped.gov.ph  
**Website:** <https://region8.deped.gov.ph>

4. Other details relative to this event are stipulated in the attached Memorandum.
5. Travel and other incidental expenses incurred by the participants relative to the workshop shall be charged against Local Funds or any available funds, subject to the usual accounting and auditing rules and regulations.
6. Immediate dissemination of and strict compliance with this Memorandum are desired.

  
**EVELYN R. FETALVERO, CESO III**  
Regional Director 

Enclosures: Unnumbered Memorandum, dated May 3, 2023


References: As stated

To be indicated in the Perpetual Index under the following subjects:

EDUCATION FACILITIES

WORKSHOP

ESSD-EFS-RJB



**Address:** Government Center, Candahug, Palo, Leyte

**Telephone Nos.:** (053) 832-5738

**Email Address:** region8@deped.gov.ph

**Website:** <https://region8.deped.gov.ph>



Republic of the Philippines  
**Department of Education**  
Office of the Undersecretary for School Infrastructure and Facilities

**MEMORANDUM**

**TO :** ALL REGIONAL DIRECTORS  
SCHOOLS DIVISION SUPERINTENDENTS  
REGIONAL AND DIVISION ENGINEERS  
COS ENGINEERS AND ARCHITECTS

**FROM :** *Epimaco V. Densing III*  
EPIMACO V. DENGING III  
Undersecretary for School Infrastructure and Facilities

**SUBJECT :** DPWH CLUSTERED WORKSHOPS ON THE  
RECONCILIATION OF REMAINING BEFF  
CONSTRUCTION PROJECTS FROM 2014-2022

**DATE :** May 3, 2023

The Department of Public Works and Highways (DPWH) will conduct a series of regional clustered workshop on the reconciliation of remaining projects under the BEFF on the following dates:

Host Region	Covered Regions	Date
DPWH Region 3	CAR,1,2,3	May 9, 2023
DPWH Region 4B	4A, 4B, 5, NCR	May 10, 2023
DPWH Region 7	6,7,8	May 11, 2023
DPWH CARAGA	9,10,11,12, CARAGA	May 12, 2023

The objective of the workshop is to close remaining projects from prior years to correct the reports that are submitted to the Office of the Vice President and Secretary and other oversight agencies. Below is the summary of status of the prior year's BEFF-New Construction projects of DPWH. The corresponding list of projects is attached for validation of the division engineers.



**Republic of the Philippines**  
**Department of Education**  
**Office of the Undersecretary for School Infrastructure and Facilities**

**Physical and Financial Accomplishments vs Targets**  
 (as of March 2023)

**Line item: Basic Education Facilities Fund**

Fiscal Year and Performance Indicator	Physical		Remarks (state reason for under or over performance)
	Target	Accomplishment	
<b>Performance Indicator: Number of new classrooms constructed</b>			
FY 2023	6,241	-	Batch 1 and 2 list for submission to DPWH and DBM for issuance of SARO and Implementation
FY 2022	1,099	-	There are 477 classrooms ongoing, 386 classrooms not yet started construction and 237 classrooms under procurement
FY 2021	1,153	97	There are 741 classrooms ongoing, 12 classrooms not yet started construction, and 303 under procurement
FY 2020	329	-	There are 329 classrooms ongoing
FY 2019	70	-	There are 70 classrooms ongoing
FY 2018	192	-	There are 192 classrooms ongoing
FY 2017	306	-	There are 306 classrooms ongoing
FY 2016	986	-	There are 986 classrooms ongoing
FY 2015	31	-	There are 31 classrooms ongoing
FY 2014	5	-	There are 5 classrooms ongoing

DEPARTMENT OF EDUCATION

The DPWH DEOs are expected to submit action plans for these remaining projects as follow:

- If the project is already abandoned or terminated, DPWH to propose for the completion of the projects identifying funding source;
- If the project was declared completed as per program of works of DPWH but physically needs completion funds to ensure full completion of the project, the DPWH will recommend for the completion of the project identifying funding source.

The DPWH Central Office – Office of the Undersecretary Antonio V. Molano Jr., will spearhead the conduct of this activity.

Regional and Division Engineers are required to attend the said activity and are expected to reconcile and work with their respective DPWH counterparts to meet the objectives of the workshop.

Travelling and other incidental expenses shall be charged against the local funds of the Region and Division Offices subject to the usual government accounting rules and regulations.



**Republic of the Philippines**  
**Department of Education**  
**Office of the Undersecretary for School Infrastructure and Facilities**

---

**MEMORANDUM**

**TO :** ALL REGIONAL DIRECTORS  
SCHOOLS DIVISION SUPERINTENDENTS  
REGIONAL AND DIVISION ENGINEERS  
COS ENGINEERS AND ARCHITECTS

**FROM :** *Epimaco V. Densing III*  
EPIMACO V. DENING III  
Undersecretary for School Infrastructure and Facilities

**SUBJECT :** DPWH CLUSTERED WORKSHOPS ON THE  
RECONCILIATION OF REMAINING BEFF  
CONSTRUCTION PROJECTS FROM 2014-2022

**DATE :** May 3, 2023

---

The Department of Public Works and Highways (DPWH) will conduct a series of regional clustered workshop on the reconciliation of remaining projects under the BEFF on the following dates:

Host Region	Covered Regions	Date
DPWH Region 3	CAR,1,2,3	May 9, 2023
DPWH Region 4B	4A, 4B, 5, NCR	May 10, 2023
DPWH Region 7	6,7,8	May 11, 2023
DPWH CARAGA	9,10,11,12, CARAGA	May 12, 2023

The objective of the workshop is to close remaining projects from prior years to correct the reports that are submitted to the Office of the Vice President and Secretary and other oversight agencies. Below is the summary of status of the prior year's BEFF-New Construction projects of DPWH. The corresponding list of projects is attached for validation of the division engineers.



Republic of the Philippines  
Department of Education  
Office of the Undersecretary for School Infrastructure and Facilities

Physical and Financial Accomplishments vs Targets  
(as of March 2023)

Line Item: Basic Education Facilities Fund

Fiscal Year and Performance Indicator	Physical		Remarks (state reason for under or over performance)
	Target	Accomplishment	
<b>Performance Indicator: Number of new classrooms constructed</b>			
FY 2023	6,241	-	Batch 1 and 2 list for submission to DPWH and DBM for issuance of SARO and Implementation
FY 2022	1,099	-	There are 477 classrooms ongoing, 385 classrooms not yet started construction and 237 classrooms under procurement
FY 2021	1,153	97	There are 741 classrooms ongoing, 12 classrooms not yet started construction, and 303 under procurement
FY 2020	329	-	There are 329 classrooms ongoing
FY 2019	70	-	There are 70 classrooms ongoing
FY 2018	192	-	There are 192 classrooms ongoing
FY 2017	306	-	There are 306 classrooms ongoing
FY 2016	866	-	There are 866 classrooms ongoing
FY 2015	31	-	There are 31 classrooms ongoing
FY 2014	5	-	There are 5 classrooms ongoing

DEPARTMENT OF EDUCATION

The DPWH DEOs are expected to submit action plans for these remaining projects as follow:

- If the project is already abandoned or terminated, DPWH to propose for the completion of the projects identifying funding source;
- If the project was declared completed as per program of works of DPWH but physically needs completion funds to ensure full completion of the project, the DPWH will recommend for the completion of the project identifying funding source.

The DPWH Central Office – Office of the Undersecretary Antonio V. Molano Jr., will spearhead the conduct of this activity.

Regional and Division Engineers are required to attend the said activity and are expected to reconcile and work with their respective DPWH counterparts to meet the objectives of the workshop.

Travelling and other incidental expenses shall be charged against the local funds of the Region and Division Offices subject to the usual government accounting rules and regulations.

REPUBLIC OF THE PHILIPPINES  
DEPARTMENT OF EDUCATION  
CY 2014 NEW CLASSROOM CONSTRUCTION  
SCHOOL BUILDING PROJECTS IMPLEMENTED BY DPWH

as of March 2023  
NEWCON 2014

Component	Region	Division	School ID	School Name	Municipality	ID	No. of Sites	Total Number of Classrooms	Scope of Work (Building Type)	Batch	Project Expenditure			
SHS (2014)	CAR	Abrera	205075	Abrera HS	BANGUED (CARB)	0	1	8	4STRCL	2014 SHS BATCH 1	14,997,518.84	Ongoing	23%	Terminated
K10 (2014)	Region VII	Maguindanao	120634	Malibyang ES	VALLEHERMOSO	1	1	1	1STV 3CL	2014 K10 BATCH 1	2,980,174.43	Ongoing	8%	Recommended for transmission to the Regional Office
K10 (2014)	Region VIII	Maguindanao	120641	Ulay Elementary School	VALLEHERMOSO	1	1	2	1STV 2CL	2014 K10 BATCH 1	2,015,411.57	Ongoing	15%	Terminated
SHS (2014)	Region I	Comden City	322801	Technological NHS	CTY. OF COMDEN	2	1	8	4STRCL	2014 SHS BATCH 1	15,112,518.84	Ongoing	10%	Project Terminated reported by DPWH
K10 (2014)	Region IV-B	Marikina	110476	Smart ES	MAKASARAY	2	1	2	1STV 2CL	2014 K10 BATCH 1	1,980,417.57	Ongoing	0%	Terminated
K10 (2014)	Region IV-B	Marikina	120317	Umbagog Elementary School	BUJALABO (SAN PEDRO)	2	1	5	1STV 3CL (Tie-in Attached)	2014 K10 BATCH 1	4,673,658.82	Ongoing	0%	Terminated
K10 (2014)	Region IV-B	Marikina	120019	Wawa ES	PHILAKULAYAN	2	1	2	1STV 2CL	2014 K10 BATCH 1	4,572,048.46	Ongoing	0%	Terminated
K10 (2014)	Region IV-B	Palawan	110797	Calangog ES	BALABAC	2	1	1	1STV 1CL	2014 K10 BATCH 1	1,142,329.12	Ongoing	50%	Abandoned
K10 (2014)	Region IV-B	Palawan	120574	Comabor ES	INGAL (MARCOS)	2	1	6	1STV 3CL	2014 K10 BATCH 1	8,214,985.05	Ongoing	80%	To Confirm, Completed but w/ remarks abandoned
K10 (2014)	Region IX	Zamboanga del Norte	124370	Ibonok PS	KATIPUNAN	2	1	1	1STV 1CL	2014 K10 BATCH 1	1,117,329.12	Ongoing	10%	Manual Agreement for Termination/no access road leading to jobsite
K10 (2014)	Region IX	Zamboanga del Norte	124364	Sabangan PS	KATIPUNAN	2	1	1	1STV 1CL	2014 K10 BATCH 1	1,118,829.12	Ongoing	90%	Delayed due to inaccessible road leading to jobsite.
K10 (2014)	Region VIII	Northern Samar	124278	Lungib ES	VICTORIA	1	1	1	1STV 3CL	2014 K10 BATCH 1	2,885,174.43	Ongoing	90%	Abandoned

K10 (2014)	Region VII	Northern Samar	123117 Swani HHs ES	SAN ISIDRO	1	1	31ST 3Q	2014 K10 BATCH 1	2,865,174.43	ongoing	25%	Abandoned
K10 (2014)	Region VIII	Northern Samar	123166 Guzman PS	SILVINO LOBOS	2	1	31ST 3Q	2014 K10 BATCH 1	2,865,174.43	ongoing	30%	Abandoned
K10 (2014)	Region VII	Northern Samar	123287 San Isidro PS	SILVINO LOBOS	2	1	31ST 3Q	2014 K10 BATCH 1	2,865,174.43	ongoing	50%	Abandoned



Country	Region	Division	School ID	School Name	Locality	LD	No. of Sites	Target Number of Classrooms	System of Values Number of Buildings (Type)	Batch	Project Allocation		
TECHVOC (2015)	Region VI	Antique	302367	Northern Antique VS	CRASU	0	1	3	Construction of 3 Workshop Buildings (Standard Technical Vocational Building)	2015 TNL	7,238,647.81	Ongoing	12% CONTRACT TERMINATED
K10 (2015)	Region VI	Antique	115284	P. Lawler PS	SEBASTE	0	1	2 (Attached)	1STYCL (Toile)	2015 K10 BATCH 6	2,038,606.04	Ongoing	0% CONTRACT TERMINATED
SMS (2015)	Region VI	Antique	302381	Sta. Luisa NHS	TIBAO	0	1	4	1STYACL (Toile)	2015 SMS BATCH 1	3,564,886.58	Ongoing	20% CONTRACT TERMINATED
K10 (2015)	Region VI	Antique	115353	Magabay PS	TIBAO	0	1	2 (Attached)	1STYACL (Toile)	2015 K10 BATCH 6	1,938,606.04	Ongoing	10% CONTRACT TERMINATED Terminated October 16, 2017 due to TRANSPORT COST OR HAULING COST NOT CONSIDERED IN THE PROGRAM OF WORKS, ISLAND AREA
SMS (2015)	Region VIII	Biliran	303329	Materpup NHS	MANUPUP	0	1	6	2STYACL	2015 SMS BATCH 1	8,614,965.05	Ongoing	70% Terminated June 28, 2017 due to TRANSPORT COST OR HAULING COST NOT CONSIDERED IN THE PROGRAM OF WORKS, ISLAND AREA
SMS (2015)	Region VIII	Biliran	303334	Vic. National High School	MANUPUP	0	1	4	2STYACL	2015 SMS BATCH 1	6,719,337.64	Ongoing	50% contract termination on process
SMS (2015)	Region VIII	Northern Samar	303330	Allegria NHS	SAN ISIDRO	1	1	8	2STYACL	2015 SMS BATCH 1	11,177,342.59	Ongoing	60% contract termination on process
K10 (2015)	Region VIII	Northern Samar	122867	Mihalegan PS	CATARAN (Cptra)	1	1	4	2STYACL	2015 K10 BATCH 3	6,319,337.64	Ongoing	80% Abandoned
K10 (2015)	Region VIII	Northern Samar	123123	Mihalegan Elementary School	MONDRAGON	1	1	6	2STYACL	2015 K10 BATCH 3	8,214,965.05	Ongoing	0% Abandoned
SMS (2015)	Region VIII	Northern Samar	303375	San Antonio Agricultural & Vocational Sch.	SAN ANTONIO	1	1	6	2STYACL (Toile)	2015 SMS BATCH 1	8,614,965.05	Ongoing	45% Terminated September 24, 2019. Abandoned
K10 (2015)	Region VIII	Northern Samar	122799	Lalshaw Elementary School	BIRI	1	1	2 (Attached)	1STYACL (Toile)	2015 K10 BATCH 6	2,098,606.04	Ongoing	95% Abandoned

Country	Region	Province	School ID	School Name	Municipality	ID	No. of Sites	Target Number of Children	Number of Months (Including Type)	Batch	Project Allocation			
K10 (2015)	Region VIII	Northern Samar	122890	Talayan PS	CAPUL	1	1	1	1STYCL (Toilet) 2 (Attached)	2015 K10 BATCH 6	2,098,606.00	Ongoing	40%	Abandoned
SHS (2015)	Region VIII	Northern Samar	303539	BALIG NMS	LAOANG	2	1	1	4 2STYCL	2015 SHS BATCH 2	5,373,587.64	Ongoing	45%	Abandoned
SHS (2015)	Region VIII	Northern Samar	303539	Capeujan NMS	PALMANG	2	1	1	4 2STYCL	2015 SHS BATCH 1	5,449,597.64	Ongoing	30%	Abandoned
K10 (2015)	Region VIII	Northern Samar	122903	Lubadon PS	CATUBIG	2	1	1	1STYCL (Toilet) 3 (Attached)	2015 K10 BATCH 3	2,952,592.44	Ongoing	25%	Abandoned
K10 (2015)	Region VIII	Northern Samar	123028	Menthur ES	LAS NAVAS	2	1	1	1STYCL (Toilet) 2 (Attached)	2015 K10 BATCH 6	2,098,606.00	Ongoing	25%	Abandoned
K10 (2015)	Region VIII	Northern Samar	123158	Magbocac Elementary School	PALMANG	2	1	1	6 2STYCL	2015 K10 BATCH 3	8,214,985.00	Ongoing	20%	Terminated June 5, 2017

Category	Region	Division	School ID	School Name	Municipality	ID	No. of Sites	Target Number of Classrooms	Scope of Works (Building Type)	Batch	Project Allocation	STATUS	PERCENTAGE OF COMPLETION	Other Remarks
K10	REGION VIII	Northern Samar	313624	Olaras Nhs	Isaang	2	1	6	2STY6CL	BATCH 13	8,814,965.05	Ongoing	0%	Contract terminated November 25, 2020
K10	REGION VIII	Northern Samar	303583	Silvino Lobos Vocational High School	Silvino Lobos	2	1	16	2STY8CL	BATCH 13	24,917,185.18	Ongoing	50%	terminated due to weak soil bearing capacity as per Soil Test Result
TECHVOC	REGION XI	Davao Occidental	304294	Sta. Cruz National High School	Don Marcelino	0	1	1	UNIQUE WORKSH OP	BATCH 10	2,500,000.00	Ongoing	85%	FOR UPDATE
K10	REGION XI	Davao Occidental	128961	Aglaungan Elementary School	Malita	0	1	2	1STY2CL	BATCH 5	1,998,000.00	Ongoing	85%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304252	Alberto Olarte, Sr. Nhs	Sarangani	0	1	12	3STY12CL	BATCH 5	16,982,000.00	Ongoing	90%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304252	Alberto Olarte, Sr. Nhs	Sarangani	0	1	6	3STY6CL	BATCH 5	10,687,132.00	Ongoing	85%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304269	B. Luan Nhs	Malita	0	1	6	2STY6CL	BATCH 5	8,392,000.00	Ongoing	95%	FOR UPDATE
K10	REGION XI	Davao Occidental	205033	Bolo Bolo Es	Malita	0	1	3	1STY3CL	BATCH 5	2,891,000.00	Ongoing	90%	FOR UPDATE
K10	REGION XI	Davao Occidental	205033	Bolo Bolo Es	Malita	0	1	2	1STY2CL	BATCH 5	1,998,000.00	Ongoing	70%	FOR UPDATE
K10	REGION XI	Davao Occidental	128839	Dalupan Es	Don Marcelino	0	1	4	2STY4CL	BATCH 5	6,442,000.00	Ongoing	75%	FOR UPDATE
SHS	REGION XI	Davao Del Sur	304270	Davao Del Sur Sof	Malilag	1	1	9	3STY9CL	BATCH 9	15,196,163.00	Ongoing	90%	FOR UPDATE
K10	REGION XI	Davao Occidental	304273	Edna Guillermo Memorial National High School	Jose Abad Santos (Trinidad)	0	1	9	3STY9CL	BATCH 5	15,946,328.00	Ongoing	90%	FOR UPDATE
K10	REGION XI	Davao Occidental	304273	Edna Guillermo Memorial National High School	Jose Abad Santos (Trinidad)	0	1	6	2STY6CL	BATCH 5	8,446,000.00	Ongoing	95%	FOR UPDATE
K10	REGION XI	Davao Occidental	205055	Fagligdong	Malita	0	1	3	1STY3CL	BATCH 5	2,921,000.00	Ongoing	75%	FOR UPDATE
K10	REGION XI	Davao Occidental	128883	Faustino K. Labiton Sr. Elementary School	Jose Abad Santos (Trinidad)	0	1	4	2STY4CL	BATCH 5	6,482,000.00	Ongoing	95%	FOR UPDATE
SHS	REGION XI	Davao Del Sur	304274	Gov. N. Llanos Nhs	Kiblawan	1	1	9	3STY9CL	BATCH 5	15,229,328.00	Ongoing	92%	FOR UPDATE
K10	REGION XI	Davao Occidental	205045	Gusztak Ps	Don Marcelino	0	1	3	1STY3CL	BATCH 5	2,936,000.00	Ongoing	90%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304276	Hercules Casco Minhs	Santa Maria	0	1	24	4STY24CL	BATCH 9	36,280,328.00	Ongoing	95%	FOR UPDATE
SHS	REGION XI	Davao Del Sur	304277	Ihan Nhs	Kiblawan	1	1	12	4STY12CL	BATCH 9	22,296,344.00	Ongoing	88%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304292	John Martin Johnson Hs (Lamidan)	Don Marcelino	0	1	12	3STY12CL	BATCH 9	20,149,496.67	Ongoing	85%	FOR UPDATE
TECHVOC	REGION XI	Davao Occidental	304292	John Martin Johnson Hs (Lamidan)	Don Marcelino	0	1	1	UNIQUE WORKSH TVL	BATCH 10	2,530,000.00	Ongoing	95%	FOR UPDATE
SHS	REGION XI	Davao Occidental	304282	Jose De Arce Nhs (Sang'koldata) Hs)	Sarangani	0	1	4	2STY4CL	BATCH 5	6,582,000.00	Ongoing	20%	FOR UPDATE

Category	Region	Division	School ID	School Name	Municipality	ID	No. of Sites	Number of Contractors	Number of Months Available	Batch	Project Submission			
K10	REGION VI	Antique	1151081	Lardian Ps	Busu-an	0	1	1	215TYQCL	BATCH 9	1,942,980.00	ongoing	0%	Terminated; Abandoned
TECHVOC	REGION VI	Antique	302380	Sta. Ana Nhs	Pindan	0	1	1	SMS UNIQUE WORKSH 1OP	BATCH 10	2,507,000.00	ongoing	0%	Terminated; Abandoned
K10	REGION VII	Negros Oriental	312957	Amihan Nhs - Jigro Campus	Amihan (Ayungon)	2	1	1	425TY4QCL	BATCH 7	6,528,337.64	ONGOING	92%	For purchasing on November 25.
SMS	REGION VII	Negros Oriental	303210	Ayungon Nhs	Ayungon	1	1	1	1535TY1SCL	BATCH 7	20,926,500.00	ONGOING	5%	TERMINATED
TECHVOC	REGION VII	Negros Oriental	312917	Carablan Cns	Bindoy	1	1	1	SMS UNIQUE WORKSH 1OP	BATCH 10	2,417,000.00	ONGOING	85%	Abandoned with no further communication as of 11/27 regarding the contract.
K10	REGION VII	Negros Oriental	120398	Jose B. Cardenas Nhs (Main)	Carablan	1	1	1	425TY4QCL	BATCH 10	6,470,000.00	ONGOING	55%	TERMINATED
K10	REGION VII	Negros Oriental	303243	La Libertad Tech-Voc School	La Libertad	1	1	1	1645TY1BCL	BATCH 11	26,845,224.63	ONGOING	99%	Some Procurement done but not completed. No bid is given yet for an ongoing bidding.
K10	REGION VII	Negros Oriental	120185	Mantabaw Es	Bindoy	1	1	1	215TY2QCL	BATCH 9	2,096,214.19	ONGOING	15%	TERMINATED
K10	REGION VII	Negros Oriental	120185	Mantabaw Es	Bindoy	1	1	1	115TY1QCL	BATCH 9	1,100,000.00	ONGOING	0%	TERMINATED
TECHVOC	REGION VII	Negros Oriental	312960	Phocuan Hs	Vallehermoso	1	1	1	SMS UNIQUE WORKSH 1OP	BATCH 8	4,580,000.00	ONGOING	88%	
K10	REGION VII	Negros Oriental	120596	Pinocwan Es	Tajasan	1	1	1	425TY4QCL	BATCH 7	6,450,000.00	ONGOING	3%	TERMINATED
K10	REGION VII	Negros Oriental	303292	Vallehermoso Pchs	Vallehermoso	1	1	1	3635TY12QCL	BATCH 7	56,392,400.00	ONGOING	95%	NO BIDDING
K10	REGION VII	Lapu-Lapu City	119963	Bantala Es	Lapu-Lapu City (Opon)	6	1	1	2045TY2QCL	BATCH 13	31,102,890.27	ONGOING	99%	Purchaser have not yet been awarded
K10	REGION VIII	Northern Samar	303531	Allen Nhs	Allen	1	1	1	425TY4QCL	BATCH 13	6,936,271.40	ONGOING	0%	for termination due to non-availability of site; ongoing consolidation of documents
K10	REGION VIII	Northern Samar	303541	Caratman National High School	Charatman (Capitai)	1	1	1	825TY1BCL	BATCH 13	11,950,076.85	ONGOING	0%	Contract terminated September 24, 2019
TECHVOC	REGION VIII	Northern Samar	PSA32855	Lope De Vega Nhs (Stand Alone)	Lope De Vega	1	1	1	SMS UNIQUE WORKSH 1OP	BATCH 12	2,551,025.66	ONGOING	0%	for termination due to non-performance of contractor; ongoing consolidation of documents
K10	REGION VIII	Northern Samar	303578	San Isidro Nhs (San Isidro)	San Isidro	1	1	1	2425TY12QCL	BATCH 13	32,044,277.80	ONGOING	30%	for termination due to non-availability of site; ongoing consolidation of documents
TECHVOC	REGION VIII	Northern Samar	303582	San Vicente School Of Fisheries	San Vicente	1	1	1	SMS UNIQUE WORKSH 1OP	BATCH 12	2,659,700.00	ONGOING	0%	for termination due to non-performance of contractor; ongoing consolidation of documents
K10	REGION VIII	Northern Samar	303560	Las Navas National High School	Las Navas	2	1	1	2425TY1BCL	BATCH 13	35,125,777.77	ONGOING	0%	Contract terminated November 25, 2020

Category	Region	Province	School ID	School Name	Municipality	ID	No. of Sites	Target Number of Classrooms	Scope of Works (Building Type)	Batch	Project Allocation		
K10	Region IV-B	Palawan	110987	Malubog Elementary School	CORON		1	1	2 1STY2CL	BATCH 10	2,776,961.00	Ongoing	10% FOR UPDATE
TVL	Region IV-B	Palawan	309127	Sising National High School	BALABAC		2	1	1 TVL-RW	BATCH 12	3,025,120.51	Ongoing	96% Abandoned
TVL	Region IV-B	Palawan	301690	Dumangteta National High School	NAARRA		2	1	1 TVL-RW 1 1STY2CL 1 REG W/WORKSHO	BATCH 12	2,875,120.51	Ongoing	25% FOR UPDATE
TVL	Region IV-B	Palawan	301678	Clarendon National High School	ARACELI		1	1	2 PI	BATCH 13	2,803,332.00	Ongoing	40% 2018 With Approved Buffer Funds
TVL	Region IV-B	Palawan	301743	Taguaso National High School	QUEZON		2	1	2 TVL-UW	BATCH 13	6,425,206.32	Ongoing	0% Failed Bidding
TVL	Region IV-B	Palawan	301743	Taguaso National High School	QUEZON		2	1	1 TVL-RW	BATCH 13	2,912,120.51	Ongoing	0% Failed Bidding
SHS	Region IX	Dapitan City	303884	Sidangan NHS	DAPTAN CITY		1	1	16 4STY16CL	BATCH 13	38,704,664.39	Ongoing	98% No Certificate of Completion
K10	Region VI	Bacolod City	117468	A.L. Jayme ES	BACOLOD CITY (Capital)		0	1	2 1STY2CL	BATCH 4	3,000,000.00	Ongoing	WITH PUNCHLISTED DEFECTS - 95% INCOMPLETE RECTIFICATION.
K10	Region VI	Antique	115332	Tibong-Tibong ES	SIBALOM		0	1	3 1STY3CL	BATCH 7	3,918,435.02	Ongoing	Abandoned. Excavation Works 1% was performed
K10	Region VI	Antique	115332	Tibong-Tibong ES	SIBALOM		0	1	3 1STY3CL	BATCH 7	3,918,435.02	Ongoing	Abandoned. Excavation Works 1% was performed
K10	Region VI	Antique	115361	Garnani ES	TOBIAS FORNIER (OAO)		0	1	2 1STY2CL	BATCH 7	2,813,745.92	Ongoing	88% Just Resume
K10	Region VIII	Northern Samar	123007	Cipocotan ES	LAS NAVAS		2	1	3 1STY3CL	BATCH 4	4,546,753.32	Ongoing	90% FOR UPDATE
SHS	Region VIII	Northern Samar	313604	Bantayan NHS	SAN ROQUE		2	1	2 1STY2CL 1 WORKSHO P BLDG	BATCH 4	2,671,020.84	Ongoing	90% FOR UPDATE
TVL	Region VIII	Northern Samar	313602	Antio NHS	GAMAY		2	1	1 (7x18)	BATCH 7	2,696,020.84	Ongoing	90% FOR UPDATE

Category	Region	Division	School ID	School Name	Municipality	ID	Nk. of Sites	Types Number of Classrooms	Sample of Workbooks (Building Type)	Batch	Project Allocation		
TVL	Region VIII	Northern Samar	303553	Bangon NHS	GAMAY		2	1	WORKSHO 1 P (7x22.5)	BATCH 7	2,875,120.51	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303553	Bangon NHS	GAMAY		2		WORKSHO P BLDG 1 (7x18)	BATCH 7	2,875,120.51	Ongoing	0% FOR UPDATE
K10	Region VIII	Northern Samar	172993	Maldong ES	GAMAY		2	1	2 1STY2CL WORKSHO P BLDG 1 (7x18)	BATCH 7	3,045,014.00	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	313609	Rawas NHS	LAOANG		2	1	UNIQUE 1 (7x18)	BATCH 7	2,812,158.30	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	313619	Dapdap NHS	LAS NAVAS		2	1	WORKSHO 1 P (7x22.5)	BATCH 7	3,105,807.81	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	313619	Dapdap NHS	LAS NAVAS		2		WORKSHO P BLDG 1 (7x18)	BATCH 7	3,105,807.81	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303560	Las Navas NHS	LAS NAVAS		2	1	WORKSHO P BLDG 1 (7x18)	BATCH 7	2,812,158.30	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303581	San Roque- Pambujan Vocational High School	PAMBUIAN		2	1	WORKSHO P BLDG 1 (7x18)	BATCH 7	2,633,745.92	Ongoing	0% FOR UPDATE
K10	Region VIII	Northern Samar	123244	Pagburgan ES	SAW ROQUE		2	1	2 1STY2CL UNIQUE WORKSHO 1 P (7x22.5)	BATCH 7	2,901,257.97	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303583	Silvino Lubos Vocational High School	SILVINO LOBOS		2	1	WORKSHO P BLDG 1 (7x18)	BATCH 7	3,135,120.51	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303583	Silvino Lubos Vocational High School	SILVINO LOBOS		2		WORKSHO P BLDG 1 (7x18)	BATCH 7	3,125,120.51	Ongoing	0% FOR UPDATE
TVL	Region VIII	Northern Samar	303554	Mapanas Agro- Industrial High School	MAPANAS	CITY OF CATBALOGAN (Capital)	2	1	3-UNITS UNIQUE WORKSHO 3 P	BATCH 12	8,201,257.76	Ongoing	0% FOR UPDATE
SNS	Region VIII	Catbalogan	303621	Guinobatan NHS	CITY OF CATBALOGAN (Capital)		2	1	12 4STY12CL	BATCH 14	32,599,283.41	Ongoing	38% FOR UPDATE

Category	Region	Province	School ID	School Name	Municipality	ID	No. of Sites	Project Number of Construction	System of Waste Recycling Type	Batch	Project Allocation			
SHS	Region VIII	Catbalogan City	303623	Antonio G. Tarzon NHS	CITY OF CATBALOGAN (Capital)	2	1	12	4STV12CL	BATCH 14	34,181,772.90	Ongoing	15%	FOR UPDATE
SHS	Region VIII	Catbalogan City	303623	Silanga NHS	CITY OF CATBALOGAN (Capital)	2	1	12	4STV12CL	BATCH 14	32,599,283.41	Ongoing	15%	FOR UPDATE
SHS	Region VIII	Catbalogan City	313706	Pangdan NHS	CITY OF CATBALOGAN (Capital)	2	1	12	4STV12CL	BATCH 14	33,232,779.21	Ongoing	10%	FOR UPDATE

TVL	Region V	Caramoran	302102	Suring-Datang NHS	Caramoran	0		ASTY - BCL - 2unit (7 x 18) 8 Science Lab. ASTY 30CL	BATCH 1	Ongoing	50% (Buffer Fund)	Terminated (With Approved Buffer Fund)
TVL	Region V	Candulan	302107	Viga BDMHS	Viga	0	1	2unit (7 x 18) 10 Science Lab.	BATCH 1	Ongoing	10% (Buffer Fund)	Terminated (With Approved Buffer Fund)
SHS	Region VI	Adian	500181	Dahigasan Integrated School	UBACAO	2	1	8 2STY9CL	BATCH 1	Ongoing	30% TO BE TERMINATED	
K10	Region VII	Career City	119158	Career Central BS	CITY OF CAGCAR	1	1	8 4STY9CL 4STY	Batch 3	Ongoing	98% Building Permit Issue	
TVL	Region VII	Negros Oriental	312954	Matalia HS	CANLON CITY	1	1	4 1STY 4 2STY 4 3STY 4 4STY 4 5STY 4 6STY 4 7STY 4 8STY 4 9STY 4 10STY 4 11STY 4 12STY 4 13STY 4 14STY 4 15STY 4 16STY 4 17STY 4 18STY 4 19STY 4 20STY 4 21STY 4 22STY 4 23STY 4 24STY 4 25STY 4 26STY 4 27STY 4 28STY 4 29STY 4 30STY 4 31STY 4 32STY 4 33STY 4 34STY 4 35STY 4 36STY 4 37STY 4 38STY 4 39STY 4 40STY 4 41STY 4 42STY 4 43STY 4 44STY 4 45STY 4 46STY 4 47STY 4 48STY 4 49STY 4 50STY 4 51STY 4 52STY 4 53STY 4 54STY 4 55STY 4 56STY 4 57STY 4 58STY 4 59STY 4 60STY 4 61STY 4 62STY 4 63STY 4 64STY 4 65STY 4 66STY 4 67STY 4 68STY 4 69STY 4 70STY 4 71STY 4 72STY 4 73STY 4 74STY 4 75STY 4 76STY 4 77STY 4 78STY 4 79STY 4 80STY 4 81STY 4 82STY 4 83STY 4 84STY 4 85STY 4 86STY 4 87STY 4 88STY 4 89STY 4 90STY 4 91STY 4 92STY 4 93STY 4 94STY 4 95STY 4 96STY 4 97STY 4 98STY 4 99STY 4 100STY	Batch 5	Ongoing	95%	Under Cabilan City Division
TVL	Region VII	Negros Oriental	312955	Maulog HS	CANLON CITY CITY OF	1	1	4 1STY 4 2STY 4 3STY 4 4STY 4 5STY 4 6STY 4 7STY 4 8STY 4 9STY 4 10STY 4 11STY 4 12STY 4 13STY 4 14STY 4 15STY 4 16STY 4 17STY 4 18STY 4 19STY 4 20STY 4 21STY 4 22STY 4 23STY 4 24STY 4 25STY 4 26STY 4 27STY 4 28STY 4 29STY 4 30STY 4 31STY 4 32STY 4 33STY 4 34STY 4 35STY 4 36STY 4 37STY 4 38STY 4 39STY 4 40STY 4 41STY 4 42STY 4 43STY 4 44STY 4 45STY 4 46STY 4 47STY 4 48STY 4 49STY 4 50STY 4 51STY 4 52STY 4 53STY 4 54STY 4 55STY 4 56STY 4 57STY 4 58STY 4 59STY 4 60STY 4 61STY 4 62STY 4 63STY 4 64STY 4 65STY 4 66STY 4 67STY 4 68STY 4 69STY 4 70STY 4 71STY 4 72STY 4 73STY 4 74STY 4 75STY 4 76STY 4 77STY 4 78STY 4 79STY 4 80STY 4 81STY 4 82STY 4 83STY 4 84STY 4 85STY 4 86STY 4 87STY 4 88STY 4 89STY 4 90STY 4 91STY 4 92STY 4 93STY 4 94STY 4 95STY 4 96STY 4 97STY 4 98STY 4 99STY 4 100STY	Batch 3	Ongoing	97%	Under Cabilan City Division
SHS	Region VIII	Catbalogan City	313701	Comprehensive HS	CATBALOGAN (Capital) CITY OF	2	1	8 4STY9CL	Batch 3	Ongoing	40%	Suspended due to settlement of land ownership and obstruction
SHS	Region VIII	Catbalogan City	313701	Comprehensive HS	CATBALOGAN (Capital) CITY OF	2	1	8 4STY9CL	Batch 3	Ongoing	40%	Suspended due to settlement of land ownership and obstruction
SHS	Region VIII	Catbalogan City	313701	Comprehensive HS	CATBALOGAN (Capital) CITY OF	2	1	8 4STY9CL	Batch 3	Ongoing	22%	Suspended due to settlement of land ownership and obstruction
SHS	Region VIII	Northern Samar	309541	Obiserman National High School	CATARAMAN (Capital)	1	1	15 3STY15CL	Batch 3	Ongoing	59%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	303548	Badio T. Balite Memorial School	BOBON	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	20%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	303548	Badio T. Balite Memorial School	BOBON	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	20%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	303548	Badio T. Balite Memorial School	BOBON	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	20%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	344947	Victoria SHS (Stand Alone)	VICTORIA	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	45%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	344947	Victoria SHS (Stand Alone)	VICTORIA	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	45%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation
TVL	Region VIII	Northern Samar	344947	Victoria SHS (Stand Alone)	VICTORIA	1	1	4 2STY12CL 4 3STY12CL	Batch 3	Ongoing	45%	Slippage with obstructing structures in project areas; negotiation on removing for termination due to slow performance of contractor, on DEO for consolidation



Category	Region	Division	School ID	School Name	Municipality	LD	No. of Sites	Target Number of Classrooms	Scope of Works (Building Type)	Project Amount	Progress	Completion
K10	Region V	Sorsogon City	114568	Buenavista Elementary School (Sorsogon West)	CITY OF SORSOGON (Capital)	1	1	4	2STYV4CL	13,047,207.68	ongoing	30% Mobilization
K10	Region VIII	Bayawan City	120118	Olandeo Elementary School	BAWAYAN	3	1	8	2STY8CL	23,388,679.27	ONGOING	93% no manpower on site
K10	Region VII	Cebu	119477	Minglanilla Central ES	MINGLANILLA	1	1	8	4STY8CL	26,004,445.50	ONGOING	95%
K10	Region VII	Cebu	500487	Makolod IS	BARILI	3	1	12	4STY12CL	39,021,945.87	ONGOING	95%
SHS	Region VII	Cebu	500655	Bugalinga Integrated School	COMPOSTELA	5	1	12	4STY12CL	36,420,261.13	ONGOING	50%
K10	Region VII	Cebu	119257	Gaib ES	CORDOBA	6	1	6	3STY6CL	18,259,500.34	ONGOING	82%
K10	Region VII	Cebu	500894	Ghettlan Integrated School	GIMATILAN	7	1	8	4STY8CL	24,710,864.20	ONGOING	95%
K10	Region VII	Guthugan City	120528	Don Julian dela Vina Villegas Memorial ES	Vallehermoso	1	1	2	1STY2CL	3,569,902.50	ONGOING	95%
K10	Region VII	Negros Oriental	120198	Bayog Elementary School	CANLON CITY	1	1	6	3STY6CL	17,332,272.50	ONGOING	75% Under Civilian City Division
SHS	Region VII	Tagbilaran City	302846	Dr. Cecilio Putong NHS (Both NHS)	TAGBILARAN CITY (Capital)	1	1	12	4STY12CL	37,503,994.17	ONGOING	92%
SHS	Region VII	Tagbilaran City	302846	Dr. Cecilio Putong NHS (Both NHS)	TAGBILARAN CITY (Capital)	1	1	20	4STY20CL	52,701,826.00	ONGOING	82%
K10	Region VIII	Borongan City	122366	Armentacop ES	CITY OF BORONGAN (Capital)	0	1	2	1STY2CL	4,852,100.00	ONGOING	0%
K10	Region VIII	Borongan City	122394	Baras ES	CITY OF BORONGAN (Capital)	0	1	2	1STY2CL	5,172,900.00	ONGOING	0%
K10	Region VIII	Samar	122634	Bantayan Elementary School	ORAS	0	1	4	2STY4CL	13,328,237.50	ONGOING	0%
K10	Region VIII	Samar	122658	Bantayan Elementary School	ORAS	0	1	2	1STY2CL	5,153,852.50	ONGOING	0%
TVL	Region VIII	Samar	313507	Narna National High School	SAN JULIAN	0	1	2	2STY,TVL	13,166,835.00	ONGOING	0%
K10	Region VIII	Leyte	122180	Asuncion Multi-grade ES	MACTHONON	0	1	2	1STY2CL	5,970,998.58	ONGOING	45%
SHS	Region VIII	Southern Leyte	302079	Padre Burgos National Technical Vocational High School	PADRE BURGOS	0	1	6	2STY6CL	24,177,635.65	ONGOING	40%
K10	Region XII	COTABATO CITY	131264	Don E. Sero Elementary School	COTABATO CITY	1	1	4	2STY4CL	13,611,942.25	ONGOING	0%
K10	Region XII	General Santos City	210011	H.N. Cahisot Central Elementary School II	GENERAL SANTOS CITY (DADIANGAS)	1	1	15	3STY15CL	39,789,598.43	ONGOING	0%
K10	Region XII	Comabato	130174	Midsayap Pilot ES	Midsayap	1	1	10	2STY10CL	29,290,446.76	ONGOING	0%







